SOUTHEAST LOUISIANA FLOOD PROTECTION AUTHORITY - WEST
WEST JEFFERSON LEVEE DISTRICT | ALGIERS LEVEE DISTRICT
7001 River Road, Marrero, Louisiana 70072 · (504) 340-0318
FAX: (504) 371-6868 · www.slfpaw.org

Saturday July 25, 2015
3:30 PM

PHASE II-FLOOD FIGHT STATUS REPORT
West Bank Mississippi River Levee Monitoring
33 miles- West Jefferson and Algiers

PREPARED BY: Jesse D. Noel, P.E.

POCs:
John Monzon P.E., Regional Director
(o) 504-371-6900
(c) 504-432-7741
Jesse Noel P.E., Resident Engineer
(o) 504-371-6847
(c) 504-234-8309
David Roark, Infrastructure and Compliance Officer
(o) 504-371-6843

Agencies Involved:
SLFPA-W Operations Division
U.S. Army Corps of Engineers, New Orleans District
CPRA
GOHSEP (Governor's Office Homeland Security and Emergency Preparedness)
Parish EOC's

Weather Situation:
Sunny

Gage Readings: (Note: FS= Flood Stage):
(Gage readings obtained from www.rivergages.com)
Gage at: Carrollton (FS: 17') **15.45'**

Condition of Levee District FCWs and Resources:
All MRL floodgates are currently open.

Needs that may be requested from USACE, CPRA, or GOHSEP
SLFPA-W will seek recommendation where necessary from USACE, and CPRA regarding any issue(s) throughout our area of jurisdiction.

Actions Currently Implemented – Including flood fight measures, any and all repairs, supplies (dirt, sandbags, rock, sandboils, P/S seepage observed, scouring, etc…) equipment, pumps.
Increased monitoring of fleeting operations has begun. **Barges are to be 180' from the levee centerline or 100' from the original floodside levee toe (which is under water at this time) or whichever is greater--** CONTACT USCG AT 504-365-2200 and press "0" (USCG Command Center) to report any barges and/or ships that you deem in violation of this safety precaution.

No new issues were observed during today's drive-by-inspection. Recurring seepage areas and barges are being monitored closely. Inspections will continue seven days per week throughout the Phase II Flood Fight.

Additional Notes:
Personnel for USACE, CPRA, Parish EOCs, GOHSEP, SLFPA-W and all other necessary representatives for local, state and federal agencies within SLFPA-W's jurisdiction have been informed of current Flood Fight phase. SLFPA-W equipment and staff are in ready/stand-by mode.

Maintenance Shop Supplies:
Empty 35x35x48 – Sandbags 145
Empty 36x36x36 – Sandbags 960

Material on Hand:
Sand – 40 Yards

Final Report:
SLFPA-W will continue inspections of the West Bank MRL in its territorial jurisdiction and will prepare and submit said reports every other day or as necessary through the Phase II Flood Fight until this event subsides or until further advised. Inspections will continue, as a daily operation of this authority, under the direction of the Regional Director and the SLFPA-W Resident Engineer with the continued assistance of USACE, CPRA, GOHSEP and parish EOCs.

John R. Monzon P.E., Regional Director